Make The World
More Sustainable

[Provisional Translation Only]
This English translation of the original Japanese document is provided solely for information purposes. Should there be any discrepancies between this translation and the Japanese original, the latter shall prevail.

July 3, 2019

Issuer
Ichigo Green Infrastructure Investment Corporation ("Ichigo Green," 9282)
1-1-1 Uchisaiwaicho, Chiyoda-ku, Tokyo
Representative: Mami Nagasaki, Executive Director
www.ichigo-green.co.jp/en

Asset Management Company
Ichigo Investment Advisors Co., Ltd.
Representative: Hiroshi Iwai, President
Inquiries: Hiroto Tajitsu, Head of Administration
Tel: +81-3-3502-4854

Solar Power Generation and CO2 Reduction Data – June 2019

FY19/6						
	No. of Solar Power Plants	Panel Output (MW)	Forecast Power Generation (kWh) (A)[1]	Actual Power Generation (kWh) (B)	Difference (B) - (A)	CO2 Reduction (kg-CO2)[2]
July	15	29.43	3,418,117	**3,624,652**	+206,535	2,392,270
August	15	29.43	3,478,494	**3,622,499**	+144,005	2,390,849
September	15	29.43	3,033,437	**2,803,042**	-230,395	1,850,007
October	15	29.43	2,865,438	**2,895,669**	+30,231	1,911,141
November	15	29.43	2,174,038	**2,405,927**	+231,889	1,587,912
December	15	29.43	1,993,313	**1,686,609**	-306,704	1,113,161
January	15	29.43	2,111,049	**2,074,486**	-36,563	1,369,160
February	15	29.43	2,377,363	**2,156,570**	-220,793	1,423,336
March	15	29.43	3,128,232	**3,220,862**	+92,630	2,125,768
April	15	29.43	3,327,554	**3,522,205**	+194,651	2,324,655
May	15	29.43	3,459,631	**4,075,599**	+615,968	2,689,895
June	15	29.43	3,106,749	**3,127,991**	+21,242	2,064,474
Full Year	–	–	**34,473,421**	**35,216,115**	**+742,694**	**23,242,628**

June solar power generation was 3,127,991kWh, 1% above forecast. FY19/6 full-year solar power generation was 35,216,115kWh, 2% above forecast.

[1] Forecast Power Generation is a 50% probability mean annual production forecast (P50 forecast), calculated by an independent, third-party technical consulting firm, that serves as the base forecast for each solar power plant's operating plan.
[2] CO2 reduction is calculated as 0.66kg CO2 per kWh.

Power Generation by Solar Power Plant

June 2019				
Solar Power Plant	**Panel Output (MW)**	**Forecast Power Generation (kWh) (A)**	**Actual Power Generation (kWh) (B)**	**Difference (kWh) (B) - (A)**
Ichigo Kiryu Okuzawa	1.33	119,909	**138,500**	+18,591
Ichigo Motomombetsu	1.40	159,003	**155,400**	-3,603
Ichigo Muroran Hatchodaira	1.24	141,509	**149,700**	+8,191
Ichigo Engaru Kiyokawa	1.12	124,230	**132,036**	+7,806
Ichigo Iyo Nakayamacho Izubuchi	1.23	127,957	**138,408**	+10,451
Ichigo Nakashibetsu Midorigaoka	1.93	192,259	**207,445**	+15,186
Ichigo Abira Toasa	1.16	113,765	**144,820**	+31,055
Ichigo Toyokoro	1.02	107,135	**119,420**	+12,285
Ichigo Nago Futami	8.44	904,543	**669,258**	-235,285
Ichigo Engaru Higashimachi	1.24	137,652	**136,701**	-951
Ichigo Takamatsu Kokubunjicho Nii	2.43	291,621	**295,391**	+3,770
Ichigo Miyakonojo Yasuhisacho	1.44	131,781	**137,570**	+5,789
Ichigo Toyokawa Mitocho Sawakihama	1.80	181,818	**209,705**	+27,887
Ichigo Yamaguchi Aionishi	1.24	133,151	**173,014**	+39,863
Ichigo Yamaguchi Sayama	2.35	240,409	**320,616**	+80,207
Total	**29.43**	**3,106,749**	**3,127,991**	**+21,242**

Ichigo Green discloses realtime solar power production and CO2 reduction data for each Ichigo Green solar power plant at www.ichigo-green.co.jp/en/portfolio.